

DESIGNATED DETOUR ROUTE
 SR 219 THROUGH TRAFFIC
 CLOSED ROAD LENGTH: 4.7 MILES
 DETOUR LENGTH: 5.1 MILES
 BYPASS LENGTH: 0.4 MILES

SR 219
 MOUNTAIN OAK CREEK
 LOAD RATINGS
 H-MODIFIED - 20 TONS
 HS-MODIFIED - 25 TONS
 TYPE 3 - 25 TONS
 TYPE 3S2 - 39 TONS
 TIMBER - 35 TONS
 PIGGYBACK - 40 TONS

SEE SHEET 20-0003 FOR SIGNING
 SR 116
 0.2 MILES
 55 MPH
 ROAD CLOSED TO THROUGH TRAFFIC

I-185 NB & SB
 SR 116
 LOAD RATINGS
 H-MODIFIED - 21 TONS
 HS-MODIFIED - 30 TONS
 TYPE 3 - 33 TONS
 TYPE 3S2 - 40 TONS
 TIMBER - 37 TONS
 PIGGYBACK - 40 TONS

SR 219
 SOUTH OF BRIDGE
 3.4 MILES

I-185
 4.6 MILES
 70 MPH

W20-3D
 48" X 48"
 ROAD CLOSED
 600 FT

BRIDGE SITE

R11-2A
 48" X 30"
 ROAD CLOSED

W20-3D
 48" X 48"
 ROAD CLOSED
 1000 FT

W20-3C
 48" X 48"
 ROAD CLOSED
 600 FT

SR 219
 NORTH OF BRIDGE
 1.3 MILES

SEE SHEET 20-0004 FOR SIGNING


ROAD CLOSED TO THROUGH TRAFFIC

HOPEWELL CHURCH RD
 0.3 MILES
 55 MPH

HOPEWELL CHURCH ROAD
 I-185
 LOAD RATINGS
 H-MODIFIED - 20 TONS
 HS-MODIFIED - 25 TONS
 TYPE 3 - 28 TONS
 TYPE 3S2 - 40 TONS
 TIMBER - 36 TONS
 PIGGYBACK - ? TONS



DISTRICT 3



REVISION DATES

NO.	DATE	DESCRIPTION

STAGING DETAILS

SR 219 OVER MOUNTAIN OAK CREEK
 BRIDGE REPLACEMENT

CHECKED:	DATE:	DRAWING No.
BACKCHECKED:	DATE:	20-0002
CORRECTED:	DATE:	
VERIFIED:	DATE:	